



Air comfort for all

GREE Heat Pump System Analyzer

All applicable fields must be completed

Customer / Location Name _____ Job Address: _____
 Dealer: _____ Date: _____
 Technician's Name: _____ Installation date: _____

MODEL INFO	Model #	Serial #	ELECTRICAL INFO
Air handler or coil:			Control Voltage: _____ Vac
Outdoor Unit:			Supply Voltage: _____ Vac _____
Air Cleaner:			L1-L2 _____ Vac
UV Lights:			L1-G ↓ _____ Vac L2-G ↓ _____ Vac
Thermostat:			
Other:			
Humidifier:			

COMPRESSOR DATA		AIRFLOW
Comp. Start Voltage: _____ Vac		Htg. Metering Device: _____ txv _____ piston # _____
Comp. Run Amps: U _____ V _____ W _____		Line Set Length: _____ ft
	U → V = _____ Ω	Line Set Size: Suc _____ in, Liq _____ in
Refrigerant Pressures		
Equal? _____ yes _____ no	U → W = _____ Ω	
_____ yes _____ no	U → W = _____ Ω	

REFRIGERANT PROPERTIES		
A. Vapor Line Temp. _____ @ Indoor Coil		
at outdoor service valve: _____ °F	SuperHeat _____ °F (A-B)	<u>Electric Heat Temp Rise FM Method</u>
B. Vapor Pressure _____ psig _____ °F		Volts = _____ Amps = _____
C. Liquid Line Temp. _____	Sub-Cooling _____ °F (C-D)	Ret. Air Temp. _____ °F Sup. Air Temp _____ °F
at outdoor service valve: _____ °F		cfm = _____
D. Liquid Pressure _____ psig _____ °F		
at outdoor service valve: _____ psig _____ °F		

INDOOR PROPERTIES		SYSTEM CAPACITY (Cal. On page 2)
Air Temp Entering Indoor Coil: _____ °FDB _____ °FWB		Htg. Capacity (HP): _____ btuh
Air Temp Leaving indoor Coil: _____ °FDB _____ °FWB		(Clg. Capacity (AC/HP): _____ btuh)
Airflow: _____ CFM	Sub-Cooling _____ °F	
Supply Static*: _____ W.C. (Used with Total External Static Method)		
Return Static*: _____ W.C. (Used with Total External Static Method)		
Clg. Metering Device: _____ TXV _____ piston # _____		
Blower Amps: _____ amps		
Filter Type: _____		
Dip Switch Settings: (1) _____ (2) _____ (3) _____ (4) _____ (5) _____ (6) _____ (7) _____ (8) _____		
Outdoor unit capacity dip switch setting: _____		

For split systems, is the indoor unit application - Horizontal Vertical

Any traps in the refrigerant line? Yes No If yes, where? Inverted or Std.? _____

Suction Drier Installed? Yes No If yes, for how long? _____ What is the temperature drop across it? _____

Liquid Drier Installed? Yes No If yes, what is the temperature drop across it? _____

Are the refrigerant lines buried? Yes No If yes, how far? _____

HEAT PUMP JOBSITE SHEET

REMEMBER:

MODEL: _____

SERIAL: _____

Note: Sat. Temp. is pressure converted to Temp.

Formula For Super Heat

_____ Vapor Line Temp.
 - _____ Minus Sat Temp.

 _____ Equals Super Heat

Formula For Sub Cooling


_____ Sat Temp.
 - _____ Minus Liquid Line Temp.

 _____ Equals Sub Cooling

Circle One


Heat Mode

Cool Mode



Inside Temp. Leaving
 DB: _____
 WB: _____

Dry bulb Delta T:



DB: _____
 WB: _____

Outdoor Coil
 Outdoor Temp.

VOLTS: _____
 AMPS: _____
 U: _____
 V: _____
 W: _____
 Compressor

NOTE:
 An outdoor ambient temperature below 50°F for HEAT and above 70°F for COOL is recommended for completion of this sheet.

1. Liquid Line Size: _____
2. Liquid Line Length Vertical/Horizontal: _____
3. Vapor Line Size: _____
4. Vapor Line Length: Vertical/Horizontal: _____
5. Vertical Separation Below/Above: _____
6. Air Handler CFM: _____ Method Used for CFM: _____
7. Dipswitch Setting: _____